KARIN KOMERC MD DOO
Broj: 01/230009440
Datum: 01.03.2023.
VETERNIK

karin komerc md doo
PROIZVODNJA - IZGRADNJA - TRGOVINA
Živorada Petrovića 8, 21203 Veternik
tel./fax: 021/823-800, 823-801, e-mail: office@karinmd.com; www.karinmd.com
PIB: 103726184, Matični broj: 20009233

	Naziv	Adresa	PIB	Matični broj	Tekući račun	Banka
Izvođač:	Karin Komerc MD DOO Veternik	Živorada Petrovića 8, Veternik	103726184	20009233	340-11000533-59	ERSTE BANKA
Naručilac:	China Civil Engineering Construction Corporation Balkan Ogranak Beograd	Batajnički drum 3 deo 6A, Zemun	109874997	29507031	385-0202050005186-82	BANK OF CHINA SRBIJA AD BEOGRAD

SPECIFIKACIJA IZVEDENIH RADOVA prilog

6. Privremena situacija 804-796-2023

Za radove izvedene po ugovoru (predmet ugovora):

Modernizacija i rekonstrukcija mađarsko-srpske železničke veze na teritoriji Republike Srbije za deonicu Novi Sad-Subotica-granični prelaz (Kelebija)

Osnovni ugovor: Naš broj: 01/220017715 od 01 07 2022 Br. Naručioca: NS1-CON-2022-024 od 01 07 2022

	OSNOVICA (USD)	PDV (20%)	UKUPNO (USD)
Ukupno ugovoreni radovi (USD):	**45.934.978,00 USD**	**0,00**	**45.934.978,00 USD**
Izvedeno ukupno:	**22.638.767,89 USD**	**0,00 USD**	**22.638.767,89 USD**
Izvedeno u prethodnim:	20.254.591,13 USD	0,00 USD	20.254.591,13 USD
Izvedeno u ovoj:	2.384.176,76 USD	0,00 USD	2.384.176,76 USD
Izvedeno ukupno po stopi 0%:	**22.638.767,89 USD**	**0,00 USD**	**22.638.767,89 USD**
Izvedeno u prethodnim po stopi 0%:	20.254.591,13 USD	0,00 USD	20.254.591,13 USD
Izvedeno u ovoj po stopi 0%:	2.384.176,76 USD	0,00 USD	2.384.176,76 USD
Ukupno opravdan avans:	5.686.754,06 USD	0,00 USD	5.686.754,06 USD
Opravdani avans po preth. situacijama:	4.971.501,03 USD	0,00 USD	4.971.501,03 USD
Opravdani avans po ovoj situaciji:	715.253,03 USD	0,00 USD	715.253,03 USD
ZADRŽAVANJE po svim -5,00%	1.131.938,39 USD	0,00 USD	1.131.938,39 USD
ZADRŽAVANJE po prethodnim -5,00%	1.012.729,55 USD	0,00 USD	1.012.729,55 USD
ZADRŽAVANJE po ovoj -5,00%	119.208,84 USD	0,00 USD	119.208,84 USD
UKUPNO ZA PLAĆANJE po ovoj specifikaciji (Obračun po srednjem kursu na dan prometa) :	1.549.714,89 USD	0,00 USD	1.549.714,89 USD
Uplaćen avans (na dan 21.07.2022. godine po srednjem kursu NBS 1 USD = 114,8172 RSD od dana 21.07.2022.godine):	4.593.497,80 USD	0,00 USD	4.593.497,80 USD
Uplaćen avans (na dan 07.11.2022. godine po srednjem kursu NBS 1 USD = 117,9756 RSD od dana 07.11.2022.godine):	4.593.497,80 USD	0,00 USD	4.593.497,80 USD

Ukupno uplaćeni avans:	9.186.995,60 USD	0,00 USD	9.186.995,60 USD
Preostali avans za sledeće situacije:	3.500.241,54 USD	0,00 USD	3.500.241,54 USD

Za uplatu: JEDANMILIONPETSTOČETRDESETDEVETHILJADASEDAMSTOČETRNAEST i 89/100 DOLARA

Odgovorni izvođač radova

Nadzorni organ:

Datum overe Nadzornog organa: 01.03.2023

Napomena: *Ovaj dokument ne predstavlja račun u smislu Zakona o PDV-u*

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		

Modernizacija i rekonstrukcija mađarsko-srpske železničke veze na teritoriji Republike Srbije za deonicu Novi Sad-Subotica-granični prelaz -Kelebija-

2.1.2 Culvert / Propust

A 1	14_predmer 113+547 PRELIMINARY WORKS / PRIPREMNI RADOVI	komplet	4.166,00	1,00	4.166,00	0,00	0,00	1,00	4.166,00	
A 2	14_predmer 113+547 EARTHWORKS / ZEMLJANI RADOVI	komplet	56.526,00	1,00	56.526,00	0,00	0,00	0,80	45.220,80	
A 3	14_predmer 113+547 PLAIN AND REINFORCED CONCRETE / BETONSKI I ARMIRANOBETONSKI RADOVI	komplet	174.797,00	1,00	174.797,00	0,00	0,00	0,04	6.991,88	
A 4	14_predmer 113+547 REINFORCEMENT WORKS / ARMIRAČKI RADOVI	komplet	85.707,00	1,00	85.707,00	0,00	0,00	0,41	35.139,87	
A 5	14_predmer 113+547 WATERPROOFING WORKS / HIDROIZOLACIONI RADOVI	komplet	60.882,00	1,00	60.882,00	0,00	0,00	0,21	12.785,22	
A 6	14_predmer 113+547 MISCELLANEOUS WORKS / OSTALI RADOVI	komplet	13.855,00	1,00	13.855,00	0,00	0,00	0,00	0,00	
B 1	15_predmer 114+579 PRELIMINARY WORKS / PRIPREMNI RADOVI	komplet	4.166,00	1,00	4.166,00	0,00	0,00	1,00	4.166,00	
B 2	15_predmer 114+579 EARTHWORKS / ZEMLJANI RADOVI	komplet	41.588,00	1,00	41.588,00	0,00	0,00	1,00	41.588,00	
B 3	15_predmer 114+579 PLAIN AND REINFORCED CONCRETE / BETONSKI I ARMIRANOBETONSKI RADOVI	komplet	129.537,00	1,00	129.537,00	0,00	0,00	1,00	129.537,00	
B 4	15_predmer 114+579 REINFORCEMENT WORKS / ARMIRAČKI RADOVI	komplet	63.662,00	1,00	63.662,00	0,00	0,00	1,00	63.662,00	
B 5	15_predmer 114+579 WATERPROOFING WORKS / HIDROIZOLACIONI RADOVI	komplet	52.164,00	1,00	52.164,00	0,00	0,00	1,00	52.164,00	
B 6	15_predmer 114+579 MISCELLANEOUS WORKS / OSTALI RADOVI	komplet	11.456,00	1,00	11.456,00	0,00	0,00	0,91	10.424,96	
C 1	16_predmer 0+569 PRELIMINARY WORKS / PRIPREMNI RADOVI	komplet	4.166,00	1,00	4.166,00	0,00	0,00	1,00	4.166,00	
C 2	16_predmer 0+569 EARTHWORKS / ZEMLJANI RADOVI	komplet	21.446,00	1,00	21.446,00	0,00	0,00	1,00	21.446,00	
C 3	16_predmer 0+569 PLAIN AND REINFORCED CONCRETE / BETONSKI I ARMIRANOBETONSKI RADOVI	komplet	35.437,00	1,00	35.437,00	0,00	0,00	1,00	35.437,00	
C 4	16_predmer 0+569 REINFORCEMENT WORKS / ARMIRAČKI RADOVI	komplet	17.434,00	1,00	17.434,00	0,00	0,00	1,00	17.434,00	
C 5	16_predmer 0+569 WATERPROOFING WORKS / HIDROIZOLACIONI RADOVI	komplet	12.172,00	1,00	12.172,00	0,00	0,00	1,00	12.172,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
C 6	16_predmer 0+569 MISCELLANEOUS WORKS / OSTALI RADOVI	komplet	7.662,00	1,00	7.662,00	0,00	0,00	0,91	6.972,42	
D 1	17_predmer 126+922 PRELIMINARY WORKS / PRIPREMNI RADOVI	komplet	4.166,00	1,00	4.166,00	0,00	0,00	0,00	0,00	
D 2	17_predmer 126+922 EARTHWORKS / ZEMLJANI RADOVI	komplet	19.092,00	1,00	19.092,00	0,00	0,00	0,00	0,00	
D 3	17_predmer 126+922 PLAIN AND REINFORCED CONCRETE / BETONSKI I ARMIRANOBETONSKI RADOVI	komplet	65.986,00	1,00	65.986,00	0,00	0,00	0,00	0,00	
D 4	17_predmer 126+922 REINFORCEMENT WORKS / ARMIRAČKI RADOVI	komplet	32.281,00	1,00	32.281,00	0,00	0,00	0,00	0,00	
D 5	17_predmer 126+922 WATERPROOFING WORKS / HIDROIZOLACIONI RADOVI	komplet	24.836,00	1,00	24.836,00	0,00	0,00	0,00	0,00	
D 6	17_predmer 126+922 MISCELLANEOUS WORKS / OSTALI RADOVI	komplet	7.857,00	1,00	7.857,00	0,00	0,00	0,00	0,00	
	2.1.2 Culvert / Propust - ukupno				**951.041,00**		**0,00**		**503.473,15**	

2.2. Roadbed / Posteljica

A 1	Vrbas station (km 112+861.00 - km 115+001.90) / Stanica Vrbas (km 112+861.00 - km 115+001.90) Preliminary works - Including clearing of site, cutting tree, removal fences and demolition of existing facilities / Prethodni radovi - Uključujuć'i raščišć'avanje terena, seču stabala, uklanjanje ograda i rušenje postojeć'ih objekata	komplet	170.846,00	1,00	170.846,00	0,05	8.542,30	0,95	162.303,70	
A 3	Vrbas station (km 112+861.00 - km 115+001.90) / Stanica Vrbas (km 112+861.00 - km 115+001.90) Foundation Treatment - Topsoil stripping, mechanized tamping of foundation soil / Obrada temeljnog tla - Skidanje humusa, mehaničko zbijanje temeljnog tla	komplet	327.209,00	2,00	654.418,00	0,20	65.441,80	1,80	588.976,20	
A 4	Vrbas station (km 112+861.00 - km 115+001.90) / Stanica Vrbas (km 112+861.00 - km 115+001.90) Excavation / Iskop	komplet	21.131,00	2,00	42.262,00	0,00	0,00	1,90	40.148,90	
A 5	Vrbas station (km 112+861.00 - km 115+001.90) / Stanica Vrbas (km 112+861.00 - km 115+001.90) Embankment / Nasip	komplet	5.087.509,00	2,00	10.175.018,00	0,11	559.625,99	0,59	3.001.630,31	
A 6	Vrbas station (km 112+861.00 - km 115+001.90) / Stanica Vrbas (km 112+861.00 - km 115+001.90) Subgrade / Planum pruge	komplet	117.991,00	2,00	235.982,00	0,00	0,00	0,00	0,00	
A 7-a	Vrbas station (km 112+861.00 - km 115+001.90) / Stanica Vrbas (km 112+861.00 - km 115+001.90) Geocomposite - procurement / Geokompozit - nabavka	komplet	369.190,00	2,00	738.380,00	0,07	25.843,30	0,07	25.843,30	
A 7	Vrbas station (km 112+861.00 - km 115+001.90) / Stanica Vrbas (km 112+861.00 - km 115+001.90) Geocomposite / Geokompozit	komplet	41.021,00	2,00	82.042,00	0,07	2.871,47	0,07	2.871,47	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
A 9	Vrbas station (km 112+861.00 - km 115+001.90) / Stanica Vrbas (km 112+861.00 - km 115+001.90) Transition layer / Prelazni sloj	komplet	274.992,00	2,00	549.984,00	0,00	0,00	0,00	0,00	
A 10	Vrbas station (km 112+861.00 - km 115+001.90) / Stanica Vrbas (km 112+861.00 - km 115+001.90) Protection layer / Zaštitni sloj	komplet	295.876,00	2,00	591.752,00	0,00	0,00	0,00	0,00	
A 11	Vrbas station (km 112+861.00 - km 115+001.90) / Stanica Vrbas (km 112+861.00 - km 115+001.90) Slope topsoling / Humuziranje kosina	komplet	17.100,00	2,00	34.200,00	0,00	0,00	0,00	0,00	
A 12	Vrbas station (km 112+861.00 - km 115+001.90) / Stanica Vrbas (km 112+861.00 - km 115+001.90) Dewatering / Odvodnjavanje	komplet	100.652,00	2,00	201.304,00	0,05	5.032,60	0,05	5.032,60	
A 13	Vrbas station (km 112+861.00 - km 115+001.90) / Stanica Vrbas (km 112+861.00 - km 115+001.90) Fence / Ograda	komplet	36.974,00	1,00	36.974,00	0,00	0,00	0,00	0,00	
A 14	Vrbas station (km 112+861.00 - km 115+001.90) / Stanica Vrbas (km 112+861.00 - km 115+001.90) Service road / Servisni put	komplet	0,00	1,00	0,00	0,00	0,00	0,00	0,00	
B 1	Open track section Vrbas-Vrbas existing st. / Otvorena pruga deonica Vrbas-Vrbas postojeća ul. Preliminary works - Including clearing of site, cutting tree, removal fences and demolition of existing facilities / Prethodni radovi - Uključujući raščišćavanje terena, seču stabala, uklanjanje ograda i rušenje postojećih objekata	komplet	53.494,00	1,00	53.494,00	0,50	26.747,00	0,50	26.747,00	
B 2	Open track section Vrbas-Vrbas existing st. / Otvorena pruga deonica Vrbas-Vrbas postojeća ul. Removal ballast / Uklanjanje balasta	komplet	61.753,00	1,00	61.753,00	0,00	0,00	0,00	0,00	
B 3	Open track section Vrbas-Vrbas existing st. / Otvorena pruga deonica Vrbas-Vrbas postojeća ul. Foundation Treatment - Topsoil stripping, mechanized tamping of foundation soil / Obrada temeljnog tla - Skidanje humusa, mehaničko zbijanje temeljnog tla	komplet	256.155,00	1,00	256.155,00	0,50	128.077,50	0,50	128.077,50	
B 4	Open track section Vrbas-Vrbas existing st. / Otvorena pruga deonica Vrbas-Vrbas postojeća ul. Excavation / Iskop	komplet	59.216,00	1,00	59.216,00	0,50	29.608,00	0,50	29.608,00	
B 5	Open track section Vrbas-Vrbas existing st. / Otvorena pruga deonica Vrbas-Vrbas postojeća ul. Embankment / Nasip	komplet	1.864.394,00	1,00	1.864.394,00	0,35	652.537,90	0,35	652.537,90	
B 6	Open track section Vrbas-Vrbas existing st. / Otvorena pruga deonica Vrbas-Vrbas postojeća ul. Subgrade / Planum pruge	komplet	91.569,00	1,00	91.569,00	0,00	0,00	0,00	0,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
B 7-a	Open track section Vrbas-Vrbas existing st. / Otvorena pruga deonica Vrbas-Vrbas postojeća ul. Geocomposite - procurement / Geokompozit - nabavka	komplet	92.323,00	1,00	92.323,00	0,00	0,00	0,00	0,00	
B 7	Open track section Vrbas-Vrbas existing st. / Otvorena pruga deonica Vrbas-Vrbas postojeća ul. Geocomposite / Geokompozit	komplet	10.259,00	1,00	10.259,00	0,00	0,00	0,00	0,00	
B 8-a	Open track section Vrbas-Vrbas existing st. / Otvorena pruga deonica Vrbas-Vrbas postojeća ul. Geogrid - procurement / Geomreža - nabavka	komplet	63.026,00	1,00	63.026,00	0,00	0,00	0,00	0,00	
B 8	Open track section Vrbas-Vrbas existing st. / Otvorena pruga deonica Vrbas-Vrbas postojeća ul. Geogrid / Geomreža	komplet	7.003,00	1,00	7.003,00	0,00	0,00	0,00	0,00	
B 9	Open track section Vrbas-Vrbas existing st. / Otvorena pruga deonica Vrbas-Vrbas postojeća ul. Transition layer / Prelazni sloj	komplet	37.297,00	1,00	37.297,00	0,00	0,00	0,00	0,00	
B 10	Open track section Vrbas-Vrbas existing st. / Otvorena pruga deonica Vrbas-Vrbas postojeća ul. Protection layer / Zaštitni sloj	komplet	241.650,00	1,00	241.650,00	0,00	0,00	0,00	0,00	
B 11	Open track section Vrbas-Vrbas existing st. / Otvorena pruga deonica Vrbas-Vrbas postojeća ul. Slope topsoling / Humuziranje kosina	komplet	14.773,00	1,00	14.773,00	0,00	0,00	0,00	0,00	
B 12	Open track section Vrbas-Vrbas existing st. / Otvorena pruga deonica Vrbas-Vrbas postojeća ul. Dewatering / Odvodnjavanje	komplet	26.626,00	2,00	53.252,00	0,00	0,00	0,00	0,00	
B 13	Open track section Vrbas-Vrbas existing st. / Otvorena pruga deonica Vrbas-Vrbas postojeća ul. Fence / Ograda	komplet	6.860,00	1,00	6.860,00	0,00	0,00	0,00	0,00	
B 14	Open track section Vrbas-Vrbas existing st. / Otvorena pruga deonica Vrbas-Vrbas postojeća ul. Service road / Servisni put	komplet	0,00	1,00	0,00	0,00	0,00	0,00	0,00	
C 1	Open track section Vrbas-Lovćenac (km 115+001.90 - km 128+849.48) / Deonica otvorene pruge Vrbas-Lovc´enac (km 115+001,90 - km 128+849,48) Preliminary works - Including clearing of site, cutting tree, removal fences and demolition of existing facilities / Prethodni radovi - Uključujući raščišćavanje terena, seču stabala, uklanjanje ograda i rušenje postojećih objekata	komplet	245.832,00	1,00	245.832,00	0,00	0,00	0,90	221.248,80	
C 2	Open track section Vrbas-Lovćenac (km 115+001.90 - km 128+849.48) / Deonica otvorene pruge Vrbas-Lovc´enac (km 115+001,90 - km 128+849,48) Removal ballast / Uklanjanje balasta	komplet	112.723,00	1,00	112.723,00	0,00	0,00	0,52	58.615,96	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
C 3	Open track section Vrbas-Lovćenac (km 115+001.90 - km 128+849.48) / Deonica otvorene pruge Vrbas-Lovc'enac (km 115+001,90 - km 128+849,48) Foundation Treatment - Topsoil stripping, mechanized tamping of foundation soil / Obrada temeljnog tla - Skidanje humusa, mehaničko zbijanje temeljnog tla	komplet	916.847,00	2,00	1.833.694,00	0,00	0,00	1,90	1.742.009,30	
C 4	Open track section Vrbas-Lovćenac (km 115+001.90 - km 128+849.48) / Deonica otvorene pruge Vrbas-Lovc'enac (km 115+001,90 - km 128+849,48) Excavation / Iskop	komplet	350.837,00	2,00	701.674,00	0,00	0,00	1,90	666.590,30	
C 5	Open track section Vrbas-Lovćenac (km 115+001.90 - km 128+849.48) / Deonica otvorene pruge Vrbas-Lovc'enac (km 115+001,90 - km 128+849,48) Embankment / Nasip	komplet	6.659.398,00	2,00	13.318.796,00	0,00	0,00	1,80	11.986.916,40	
C 6	Open track section Vrbas-Lovćenac (km 115+001.90 - km 128+849.48) / Deonica otvorene pruge Vrbas-Lovc'enac (km 115+001,90 - km 128+849,48) Subgrade / Planum pruge	komplet	396.349,00	2,00	792.698,00	0,00	0,00	1,90	753.063,10	
C 7-a	Open track section Vrbas-Lovćenac (km 115+001.90 - km 128+849.48) / Deonica otvorene pruge Vrbas-Lovc'enac (km 115+001,90 - km 128+849,48) Geocomposite - procurement / Geokompozit - nabavka	komplet	206.736,00	2,00	413.472,00	0,00	0,00	1,60	330.777,60	
C 7	Open track section Vrbas-Lovćenac (km 115+001.90 - km 128+849.48) / Deonica otvorene pruge Vrbas-Lovc'enac (km 115+001,90 - km 128+849,48) Geocomposite / Geokompozit	komplet	22.971,00	2,00	45.942,00	0,20	4.594,20	1,50	34.456,50	
C 8	Open track section Vrbas-Lovćenac (km 115+001.90 - km 128+849.48) / Deonica otvorene pruge Vrbas-Lovc'enac (km 115+001,90 - km 128+849,48) Improvement layer / Sloj ojačanja tla	komplet	635.801,00	2,00	1.271.602,00	0,10	63.580,10	1,30	826.541,30	
C 9	Open track section Vrbas-Lovćenac (km 115+001.90 - km 128+849.48) / Deonica otvorene pruge Vrbas-Lovc'enac (km 115+001,90 - km 128+849,48) Transition layer / Prelazni sloj	komplet	992.002,00	2,00	1.984.004,00	0,80	793.601,60	0,80	793.601,60	
C 10	Open track section Vrbas-Lovćenac (km 115+001.90 - km 128+849.48) / Deonica otvorene pruge Vrbas-Lovc'enac (km 115+001,90 - km 128+849,48) Protection layer / Zaštitni sloj	komplet	1.003.193,00	2,00	2.006.386,00	0,00	0,00	0,00	0,00	
C 11	Open track section Vrbas-Lovćenac (km 115+001.90 - km 128+849.48) / Deonica otvorene pruge Vrbas-Lovc'enac (km 115+001,90 - km 128+849,48) Slope topsoling / Humuziranje kosina	komplet	12.953,00	2,00	25.906,00	1,00	12.953,00	1,00	12.953,00	
C 12	Open track section Vrbas-Lovćenac (km 115+001.90 - km 128+849.48) / Deonica otvorene pruge Vrbas-Lovc'enac (km 115+001,90 - km 128+849,48) Dewatering / Odvodnjavanje	komplet	68.792,00	2,00	137.584,00	0,00	0,00	0,00	0,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
C 13	Open track section Vrbas-Lovćenac (km 115+001.90 - km 128+849.48) / Deonica otvorene pruge Vrbas-Lovc'enac (km 115+001,90 - km 128+849,48) Fence / Ograda	komplet	105.533,00	2,00	211.066,00	0,00	0,00	0,00	0,00	
C 14	Open track section Vrbas-Lovćenac (km 115+001.90 - km 128+849.48) / Deonica otvorene pruge Vrbas-Lovc'enac (km 115+001,90 - km 128+849,48) Service road / Servisni put	komplet	301.935,00	1,00	301.935,00	0,00	0,00	0,00	0,00	
	2.2. Roadbed / Posteljica - ukupno				**39.829.500,00**		**2.379.056,76**		**22.090.550,74**	

2.3 Road / Put

A 1	2.3.1.11.1.1 Podvoznjak - km 113+327 / Underpass - km 113+327 PRELIMINARY WORKS / PRIPREMNI RADOVI	komplet	16.450,00	1,00	16.450,00	0,00	0,00	0,00	0,00	
A 2	2.3.1.11.1.1 Podvoznjak - km 113+327 / Underpass - km 113+327 SUBSTRUCTURE - EARTHWORKS / DONJI STROJ - ZEMLJANI RADOVI	komplet	88.872,00	1,00	88.872,00	0,00	0,00	0,00	0,00	
A 3	2.3.1.11.1.1 Podvoznjak - km 113+327 / Underpass - km 113+327 PLAIN AND REINFORCED CONCRETE SUPERSTRUCTURE - PAVEMENT STRUCTURE / BETONSKI I AB RADOVI NA GORNJEM STROJU - KOLOVOZNA KONSTRUKCIJA	komplet	110.695,00	1,00	110.695,00	0,00	0,00	0,00	0,00	
A 4	2.3.1.11.1.1 Podvoznjak - km 113+327 / Underpass - km 113+327 DEWATERING / ODVODNJAVANJE	komplet	5.223,00	1,00	5.223,00	0,00	0,00	0,00	0,00	
B 1	2.3.1.11.2.1 km 113+610 PRELIMINARY WORKS / PRIPREMNI RADOVI	komplet	5.120,00	1,00	5.120,00	1,00	5.120,00	1,00	5.120,00	
B 2	2.3.1.11.2.1 km 113+610 SUBSTRUCTURE - EARTHWORKS / DONJI STROJ - ZEMLJANI RADOVI	komplet	214.488,00	1,00	214.488,00	0,00	0,00	0,00	0,00	
B 3	2.3.1.11.2.1 km 113+610 PLAIN AND REINFORCED CONCRETE SUPERSTRUCTURE - PAVEMENT STRUCTURE / BETONSKI I AB RADOVI NA GORNJEM STROJU - KOLOVOZNA KONSTRUKCIJA	komplet	146.670,00	1,00	146.670,00	0,00	0,00	0,00	0,00	
B 4	2.3.1.11.2.1 km 113+610 DEWATERING / ODVODNJAVANJE	komplet	31.084,00	1,00	31.084,00	0,00	0,00	0,00	0,00	
C 1	2.3.1.11.3 PRELIMINARY WORKS / PRIPREMNI RADOVI	komplet	3.925,00	1,00	3.925,00	0,00	0,00	0,00	0,00	
C 2	2.3.1.11.3 SUBSTRUCTURE - EARTHWORKS / DONJI STROJ - ZEMLJANI RADOVI	komplet	6.893,00	1,00	6.893,00	0,00	0,00	0,00	0,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
C 3	2.3.1.11.3 PLAIN AND REINFORCED CONCRETE SUPERSTRUCTURE - PAVEMENT STRUCTURE / BETONSKI I AB RADOVI NA GORNJEM STROJU - KOLOVOZNA KONSTRUKCIJA	komplet	98.448,00	1,00	98.448,00	0,00	0,00	0,00	0,00	
C 4	2.3.1.11.3 DEWATERING / ODVODNJAVANJE	komplet	924,00	1,00	924,00	0,00	0,00	0,00	0,00	
D 1	2.3.1.12.1.1 km 118+708 PRELIMINARY WORKS / PRIPREMNI RADOVI	komplet	3.205,00	1,00	3.205,00	0,00	0,00	0,00	0,00	
D 2	2.3.1.12.1.1 km 118+708 SUBSTRUCTURE - EARTHWORKS / DONJI STROJ - ZEMLJANI RADOVI	komplet	236.681,00	1,00	236.681,00	0,00	0,00	0,00	0,00	
D 3	2.3.1.12.1.1 km 118+708 PLAIN AND REINFORCED CONCRETE SUPERSTRUCTURE - PAVEMENT STRUCTURE / BETONSKI I AB RADOVI NA GORNJEM STROJU - KOLOVOZNA KONSTRUKCIJA	komplet	158.951,00	1,00	158.951,00	0,00	0,00	0,00	0,00	
D 4	2.3.1.12.1.1 km 118+708 DEWATERING / ODVODNJAVANJE	komplet	4.859,00	1,00	4.859,00	0,00	0,00	0,00	0,00	
E 1	2.3.1.13.1 km 120+571 PRELIMINARY WORKS / PRIPREMNI RADOVI	komplet	8.387,00	1,00	8.387,00	0,00	0,00	0,00	0,00	
E 2	2.3.1.13.1 km 120+571 SUBSTRUCTURE - EARTHWORKS / DONJI STROJ - ZEMLJANI RADOVI	komplet	327.143,00	1,00	327.143,00	0,00	0,00	0,00	0,00	
E 3	2.3.1.13.1 km 120+571 PLAIN AND REINFORCED CONCRETE SUPERSTRUCTURE - PAVEMENT STRUCTURE / BETONSKI I AB RADOVI NA GORNJEM STROJU - KOLOVOZNA KONSTRUKCIJA	komplet	79.257,00	1,00	79.257,00	0,00	0,00	0,00	0,00	
E 4	2.3.1.13.1 km 120+571 DEWATERING / ODVODNJAVANJE	komplet	4.944,00	1,00	4.944,00	0,00	0,00	0,00	0,00	
F 1	2.3.1.14.1 km 125+191 PRELIMINARY WORKS / PRIPREMNI RADOVI	komplet	7.093,00	1,00	7.093,00	0,00	0,00	0,00	0,00	
F 2	2.3.1.14.1 km 125+191 SUBSTRUCTURE - EARTHWORKS / DONJI STROJ - ZEMLJANI RADOVI	komplet	409.834,00	1,00	409.834,00	0,00	0,00	0,00	0,00	
F 3	2.3.1.14.1 km 125+191 PLAIN AND REINFORCED CONCRETE SUPERSTRUCTURE - PAVEMENT STRUCTURE / BETONSKI I AB RADOVI NA GORNJEM STROJU - KOLOVOZNA KONSTRUKCIJA	komplet	66.866,00	1,00	66.866,00	0,00	0,00	0,00	0,00	
F 4	2.3.1.14.1 km 125+191 DEWATERING / ODVODNJAVANJE	komplet	4.513,00	1,00	4.513,00	0,00	0,00	0,00	0,00	
G 1	2.3.1.15.1 km 126+976 PRELIMINARY WORKS / PRIPREMNI RADOVI	komplet	7.428,00	1,00	7.428,00	0,00	0,00	0,00	0,00	
G 2	2.3.1.15.1 km 126+976 SUBSTRUCTURE - EARTHWORKS / DONJI STROJ - ZEMLJANI RADOVI	komplet	270.079,00	1,00	270.079,00	0,00	0,00	0,00	0,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
G 3	2.3.1.15.1 km 126+976 PLAIN AND REINFORCED CONCRETE SUPERSTRUCTURE - PAVEMENT STRUCTURE / BETONSKI I AB RADOVI NA GORNJEM STROJU - KOLOVOZNA KONSTRUKCIJA	komplet	88.569,00	1,00	88.569,00	0,00	0,00	0,00	0,00	
G 4	2.3.1.15.1 km 126+976 DEWATERING / ODVODNJAVANJE	komplet	2.638,00	1,00	2.638,00	0,00	0,00	0,00	0,00	
	2.3 Road / Put - ukupno				**2.409.239,00**		**5.120,00**		**5.120,00**	
	2.10 Track crossing / Instalacije uz prugu									
1	Station "VRBAS NOVA" / Stanica "VRBAS NOVA"	komplet	37.641,00	1,00	37.641,00	0,00	0,00	0,00	0,00	
2	Station "VRBAS" / Stanica "VRBAS"	komplet	17.188,00	1,00	17.188,00	0,00	0,00	0,00	0,00	
3	TK Object at km 118+325 / TK Objekat na km 118+325	komplet	1.078,00	1,00	1.078,00	0,00	0,00	0,00	0,00	
4	TK Object at km 123+448 / TK Objekat na kom 123+448	komplet	410,00	1,00	410,00	0,00	0,00	0,00	0,00	
	2.10 Track crossing / Instalacije uz prugu - ukupno				**56.317,00**		**0,00**		**0,00**	
	2.11 Inspection well / Merni bunar									
1	Vrbas Novi	komplet	115.467,00	1,00	115.467,00	0,00	0,00	0,00	0,00	
2	Vrbas	komplet	7.619,00	1,00	7.619,00	0,00	0,00	0,00	0,00	
	2.11 Inspection well / Merni bunar - ukupno				**123.086,00**		**0,00**		**0,00**	
	2.12 Cable trough / Podbušivanje									
1	CABLE ROUTE - SUPPLY AND DELIVERY OF MATERIAL / TRASA KABLOVA - NABAVKA I ISPORUKA MATERIJALA	komplet	818.515,00	1,00	818.515,00	0,00	0,00	0,00	0,00	
2	CABLE ROUTE - WORKS / KABLOVSKA TRASA - RADOVI	komplet	385.183,00	1,00	385.183,00	0,00	0,00	0,00	0,00	
	2.12 Cable trough / Podbušivanje - ukupno				**1.203.698,00**		**0,00**		**0,00**	
	3.2 Change ditch / Zamena šahti									
A 1	Relocation of channel IV-A-5 at km 113+547,78 railway / Izmeštanje kanala IV-A-5 na km 113+547,78 pruge PREPARATORY WORKS / PRIRPEMNI RADOVI	komplet	8.779,00	1,00	8.779,00	0,00	0,00	0,00	0,00	
A 2	Relocation of channel IV-A-5 at km 113+547,78 railway / Izmeštanje kanala IV-A-5 na km 113+547,78 pruge EARTHWORKS / ZEMLJANI RADOVI	komplet	62.834,00	1,00	62.834,00	0,00	0,00	0,00	0,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
A 3	Relocation of channel IV-A-5 at km 113+547,78 railway / Izmeštanje kanala IV-A-5 na km 113+547,78 pruge STONE WORKS / KAMENI RADOVI	komplet	2.979,00	1,00	2.979,00	0,00	0,00	0,00	0,00	
B 1	Relocation of channel IV-D-8 from km 114+424 to km 114+574 railway / Izmeštanje kanala IV-D-8 sa km 114+424 na km 114+574 pruge PREPARATORY WORKS / PRIRPEMNI RADOVI	komplet	2.978,00	1,00	2.978,00	0,00	0,00	0,00	0,00	
B 2	Relocation of channel IV-D-8 from km 114+424 to km 114+574 railway / Izmeštanje kanala IV-D-8 sa km 114+424 na km 114+574 pruge EARTHWORKS / ZEMLJANI RADOVI	komplet	2.099,00	1,00	2.099,00	0,00	0,00	0,00	0,00	
C 1	Relocation of channel IV-D at km 114+579,38 railway / Izmeštanje kanala IV-D na km 114+579,38 pruge PREPARATORY WORKS / PRIRPEMNI RADOVI	komplet	3.249,00	1,00	3.249,00	0,00	0,00	0,00	0,00	
C 2	Relocation of channel IV-D at km 114+579,38 railway / Izmeštanje kanala IV-D na km 114+579,38 pruge EARTHWORKS / ZEMLJANI RADOVI	komplet	8.998,00	1,00	8.998,00	0,00	0,00	0,00	0,00	
C 3	Relocation of channel IV-D at km 114+579,38 railway / Izmeštanje kanala IV-D na km 114+579,38 pruge STONE WORKS / KAMENI RADOVI	komplet	1.760,00	1,00	1.760,00	0,00	0,00	0,00	0,00	
D 1	Relocation of channel I-64 at km 117+477,85 railway / Izmeštanje kanala I-64 na km 117+477,85 pruge PREPARATORY WORKS / PRIRPEMNI RADOVI	komplet	9.240,00	1,00	9.240,00	0,00	0,00	0,00	0,00	
D 2	Relocation of channel I-64 at km 117+477,85 railway / Izmeštanje kanala I-64 na km 117+477,85 pruge EARTHWORKS / ZEMLJANI RADOVI	komplet	27.101,00	1,00	27.101,00	0,00	0,00	0,00	0,00	
E 1	Relocation of channel I-61 at km 117+820 railway / Izmeštanje kanala I-61 na km 117+820 pruge PREPARATORY WORKS / PRIRPEMNI RADOVI	komplet	2.299,00	1,00	2.299,00	0,00	0,00	0,00	0,00	
E 2	Relocation of channel I-61 at km 117+820 railway / Izmeštanje kanala I-61 na km 117+820 pruge EARTHWORKS / ZEMLJANI RADOVI	komplet	7.914,00	1,00	7.914,00	0,00	0,00	0,00	0,00	
	3.2 Change ditch / Zamena šahti - ukupno				**140.230,00**		**0,00**		**0,00**	

4.1 Catenary engineering / Kontaktna mreža

A 1	4.1.1.10 OVERHEAD CONTACT SYSTEM OPEN TRACK Zmajevo - Vrbas (new) / 4.1.1.10 NAGLAVNI KONTAKTNI SISTEM OTVORENA TRASA Zmajevo - Vrbas (nova) DISMANTLING AND RECONSTRUCTION OF EXISTING OCS / DEMONTAŽA I REKONSTRUKCIJA POSTOJEĆIH OCS	komplet	17.421,00	1,00	17.421,00	0,00	0,00	0,00	0,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
A 2	4.1.1.10 OVERHEAD CONTACT SYSTEM OPEN TRACK Zmajevo - Vrbas (new) / 4.1.1.10 NAGLAVNI KONTAKTNI SISTEM OTVORENA TRASA Zmajevo - Vrbas (nova) CIVIL WORKS / GRAĐEVINSKI RADOVI	komplet	331.821,00	1,00	331.821,00	0,00	0,00	0,00	0,00	
B 1	4.1.1.11 OVERHEAD CONTACT SYSTEM Station Vrbas / 4.1.1.11 NAGLAVNI KONTAKTNI SISTEM Stanica Vrbas CIVIL WORKS / GRAĐEVINSKI RADOVI	komplet	130.733,00	1,00	130.733,00	0,00	0,00	0,00	0,00	
C 1	4.1.1.12 OVERHEAD CONTACT SYSTEM Station Vrbas / 4.1.1.12 NAGLAVNI KONTAKTNI SISTEM Stanica Vrbas DISMANTLING AND RECONSTRUCTION OF EXISTING OCS / DEMONTAŽA I REKONSTRUKCIJA POSTOJEĆIH OCS	komplet	7.818,00	1,00	7.818,00	0,00	0,00	0,00	0,00	
C 2	4.1.1.12 OVERHEAD CONTACT SYSTEM Station Vrbas / 4.1.1.12 NAGLAVNI KONTAKTNI SISTEM Stanica Vrbas CIVIL WORKS / GRAĐEVINSKI RADOVI	komplet	82.453,00	1,00	82.453,00	0,00	0,00	0,00	0,00	
D 1	4.1.1.13 OVERHEAD CONTACT SYSTEM OPEN TRACK Vrbas new - Lovćenac / 4.1.1.13 NAGLAVNI KONTAKTNI SISTEM OTVORENA TRASA Vrbas Novi - Lovćenac DISMANTLING AND RECONSTRUCTION OF EXISTING OCS / DEMONTAŽA I REKONSTRUKCIJA POSTOJEĆIH OCS	komplet	15.722,00	1,00	15.722,00	0,00	0,00	0,00	0,00	
D 2	4.1.1.13 OVERHEAD CONTACT SYSTEM OPEN TRACK Vrbas new - Lovćenac / 4.1.1.13 NAGLAVNI KONTAKTNI SISTEM OTVORENA TRASA Vrbas Novi - Lovćenac CIVIL WORKS / GRAĐEVINSKI RADOVI	komplet	555.384,00	1,00	555.384,00	0,00	0,00	0,00	0,00	
4.1 Catenary engineering / Kontaktna mreža - ukupno					**1.141.352,00**		**0,00**		**0,00**	

5.9 Communication relocation / Izmeštanje instalacija

A 1	Communication relocation / Komunikaciono izmeštanje COLLISION 13 - skew crossing of the optical cable of Telekom Serbia with newly designed railway line and a newly designed underpass, near the station Vrbas Nova, km 113 + 325.00 of the railway route / KOLIZIJA 13 - koso ukrštanje optičkog kabla Telekoma Srbije sa novoprojektovanom železničkom prugom i novoprojektovanim podvožnjakom, kod stanice Vrbas Nova, km 113 + 325,00 km železničke trase	komplet	39.624,00	1,00	39.624,00	0,00	0,00	1,00	39.624,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
A 2	Communication relocation / Komunikaciono izmeštanje COLLISION 14 - skew crossing of optical and copper cables of Telekom Srbija with the newly designed railway, km 116 + 935.00 of the railway route / KOLIZIJA 14 - koso ukrštanje optičkih i bakarnih kablova Telekoma Srbija sa novoprojektovanom prugom, km 116 + 935,00 železničke trase	komplet	19.717,00	1,00	19.717,00	0,00	0,00	0,00	0,00	
A 3	Communication relocation / Komunikaciono izmeštanje COLLISION 15 - skew crossing of the copper cable of Telekom Srbije and optical cable of the SBB operator with newly designed railway line and bridge, from km 117 + 825.00 to km 117 + 865 of the railway route / KOLIZIJA 15 - koso ukrštanje bakarnog kabla Telekoma Srbije i optičkog kabla operatera SBB sa novoprojektovanom železničkom prugom i mostom, od km 117 + 825,00 do km 117 + 865 železničke trase	komplet	14.104,00	1,00	14.104,00	0,00	0,00	0,00	0,00	
A 4	Communication relocation / Komunikaciono izmeštanje COLLISION 16 - skew crossing of Telekom Srbija's copper cable with the newly designed railway, near the Lovćen station, km 127 + 730.00 of the railway route / KOLIZIJA 16 - koso ukrštanje bakarnog kabla Telekoma Srbije sa novoprojektovanom prugom, kod stanice Lovc´en, km 127 + 730,00 km železničke trase	komplet	3.180,00	1,00	3.180,00	0,00	0,00	0,00	0,00	
A 5	Communication relocation / Komunikaciono izmeštanje COLLISION 17 - skew crossing of the copper cable of Telekom Srbija with the newly designed railway, near the station Lovćen, km 127 + 730.00 of the route of the railway / KOLIZIJA 17 - koso ukrštanje bakarnog kabla Telekoma Srbije sa novoprojektovanom prugom, kod stanice Lovc´en, km 127 + 730,00 km trase pruge	komplet	3.890,00	1,00	3.890,00	0,00	0,00	0,00	0,00	
5.9 Communication relocation / Izmeštanje instalacija -ukupno					**80.515,00**		**0,00**		**39.624,00**	
Ukupno :					**45.934.978,00**		**2.384.176,76**		**22.638.767,89**	

Rekapitulacija ukupno izvedenih radova

Oznaka	Predmer/Vrsta	Po ovoj (USD)	Ukupno (USD)
TR-796-2022-1	Modernizacija i rekonstrukcija mađarsko-srpske železničke veze na teritoriji Republike Srbije za deonicu Novi Sad-Subotica-granični prelaz -Kelebija-	2.384.176,76	22.638.767,89
	2.1.2 Culvert / Propust		503.473,15
	2.2. Roadbed / Posteljica	2.379.056,76	22.090.550,74
	2.3 Road / Put	5.120,00	5.120,00
	2.10 Track crossing / Instalacije uz prugu		
	2.11 Inspection well / Merni bunar		
	2.12 Cable trough / Podbušivanje		
	3.2 Change ditch / Zamena šahti		
	4.1 Catenary engineering / Kontaktna mreža		
	5.9 Communication relocation / Izmeštanje instalacija		39.624,00
Ukupno:		2.384.176,76	22.638.767,89

Popusti, depoziti, zadržavanja:	Iznos (USD):	PDV (USD):	Ukupno (USD):
ZADRŽAVANJE	1.131.938,39	0,00	1.131.938,39

Rekapitulacija izvedenih radova po stopama PDV-a

Stopa PDV-a:	SITUACIJA			KUMULATIVNO		
	Osnovica (USD):	PDV (USD):	Ukupno (USD):	Osnovica (USD):	PDV (USD):	Ukupno (USD):
Izvedeno po stopi PDV-a 0,00%	2.384.176,76	0,00	2.384.176,76	22.638.767,89	0,00	22.638.767,89
Ukupno (USD):	2.384.176,76	0,00	2.384.176,76	22.638.767,89	0,00	22.638.767,89